Sl. No.		
1	Earth work excavation by manual means in hard soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods etc complete as per specifications and directions of engineer in charge of the work.	Cu
2	Construction of embankment with approved material gravel/murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement table 300-2 complete as per specifications. (which includes cost of gravel/murrum, watering charges & etc complete as per specifications and directions of engineer in charge of the work	Cu
3	Providing and laying in position **plain cement concrete of mix M7.5 with OPC cement @ 180 Kgs** using **40mm** and down size graded granite metal, corse aggregates @ 0.85 cum and fine aggregtes @ 0.58cum machine mixed, concrete laid in layers not exceeding 15 cms thick, well compacted, **in foundation and plinth**, including cost of all materials, labour, HOM of machinery, curing etc complete as per specifications and directions of engineer in charge of the work	Cum
4	Providing & fixing 20 mm thick compressible fibre board in expansion joint complete as per drawing & technical specification etc complete as per specifications and directions of engineer in charge of the work	M
5	Providing and laying cement concrete using 20mm and down size granite jelly of ready mixed concrete (RMC)for R.C.C works laid in 15cms thick layers and well compacted vibrating, curing, finishing with necessary cement mortar, form works and scaffoldings to withstand pumping of concrete, with all lead and lifts etc., complete (exclusive of cost of steel and fabrication charges.) Ready mixed Cement concrete M-20 (1:1.5:3) for raft foundation, column, footing, main and secondary beams. etc complete as per specifications and directions of engineer in charge of the work	Cum
6	**Vaccum De-watering** with vaccum pump and suction mat and compaction with skin floater clubbed with floating disc including cost of generator HOM of machinery Screed Vibratiry, Power Floater, blade and disc etc complete as per specifications and directions of engineer in charge of the work	Sqm
7	Lead for Disposal of Debris shall be payable at carriage rates by Mechanical means inlcuding loading and unloading. etc complete as per specifications and directions of engineer in charge of the work.	Cum
	Total	
	KRIDL Service charge and Labour Welfare Cess Charges @ 11%	
	Third Party Inspection Charge @ 1%	
	Grand Total	

CERTIFICATE

1. Certified that the above work done satisfactory and no materials issued from departmentally.

Jadha
AE 31/8/2014

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	81.00	90.72	7348.00	81.00	7348.00	
-	-	114.00	163.24	18609.00	114.00	18609.00	
-	-	114.00	4290.84	489156.00	114.00	489156.00	
-	-	75.00	137.16	10287.00	75.00	10287.00	
-	-	114.00	6464.88	736996.00	114.00	736996.00	
-	-	760.00	91.80	69768.00	760.00	69768.00	
-	-	81.00	72.71	5890.00	81.00	5890.00	
				1338054.00		**1338054.00**	
				147185.94		**147185.94**	
				13380.54		**13380.54**	
				1498620.48		**1498620.48**	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು,
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಯಲಹಂಕ ವಲಯ,
ಬೃ. ಬೆಂ. ಮ. ಸಾ.. ಬೆಂಗಳೂರು-97